

**Grantee: Detroit, MI**

**Grant: B-08-MN-26-0004**

**January 1, 2012 thru March 31, 2012 Performance Report**

---



**Grant Number:**

B-08-MN-26-0004

**Obligation Date:**

03/25/2009

**Award Date:****Grantee Name:**

Detroit, MI

**Contract End Date:**

03/25/2013

**Review by HUD:**

Submitted - Await for Review

**Grant Amount:**

\$47,137,690.00

**Grant Status:**

Active

**QPR Contact:**

No QPR Contact Found

**Estimated PI/RL Funds:**

\$0.00

**Total Budget:**

\$47,137,690.00

## Disasters:

### Declaration Number

NSP

## Narratives

### Areas of Greatest Need:

The City of Detroit has one of the highest home foreclosure rates among the nation's largest metropolitan areas. The City has over 67,000 foreclosed properties, 65 percent remain vacant. The foreclosure problem is widespread and touches almost every neighborhood in the city. The City recognizes that the \$47,137,690 NSP allocation must be implemented in a strategic manner to result in the stabilization of neighborhoods most severely impacted by foreclosure and abandonment. The funds have been targeted to nine neighborhoods that were selected based upon the data that showed: over 51 percent of the population in the Census block groups met the low moderate middle income criteria; a high percentage of home foreclosures, a high percentage of homes financed by sub-prime mortgage related loans; and were also identified as likely to face a significant rise in the rate of home foreclosures. The City also aligning this process with other local stabilization and development efforts.

### Distribution and Uses of Funds:

The goals of the City of Detroit Neighborhood Strategy Program are: Continue to implement the City's Master Plan to reinforce, revitalize and rebuild targeted neighborhoods; Reduce the vast numbers of vacant properties causing blight and undermining the vitality of neighborhoods; Reverse the decline of neighborhood housing values; Stabilize neighborhoods negatively impacted by foreclosure and abandonment; Eliminate blighted structures to enhance public safety and improve quality of life; Invest in select neighborhoods to achieve greater impact with limited resources especially neighborhoods targeted by LISC, Skillman, the Community Foundation and NDNI; Protect recent investments by public and private partners Attract other public/private financing to leverage NSP funds; Create new jobs and stimulate small business development; Demolish existing structures to accommodate future development or alternative uses.

### Definitions and Descriptions:

1. Definition of "Blighted Structures" in context of state or local law.

According to State of Michigan Act 344 of 1945, Section 125.72, "Blighted property or structures,"

means property that meets any of the following criteria:

- (a) The property has been declared a public nuisance in accordance with a local housing, building, plumbing, fire, or other related code or ordinance.
- (b) The property is an attractive nuisance because of physical condition or use.
- (c) The property has had the utilities, plumbing, heating, or sewerage disconnected, destroyed, removed, or rendered ineffective for a period of one (1) year or more so that the property is unfit for its intended use.
- (d) The property is tax reverted property owned by a municipality, by a county, or by this state, the sale, lease, or transfer of tax reverted property by a municipality, a county, or this state shall not result in the loss to the property of eligibility for any project authorized under this act for the rehabilitation of a blighted area, platting authorized under this act, or tax relief or assistance, including financial assistance, authorized under this act or any other act.



(e) The property is owned or is under the control of a land bank fast track authority under the land bank fast track act, 2003 PA 258, MCL 124.751 to 124.774. The sale, lease, or transfer of the property by a land bank fast track authority shall not City of Detroit NSP 12/08

34

result in the loss to the property of eligibility for any project authorized under this act for the rehabilitation of a blighted area, platting authorized under this act, or tax relief or assistance, including financial assistance, authorized under this act or any other act.

(f) The property is improved real property that has remained vacant for five (5) consecutive years and that is not maintained in accordance with applicable local housing or property maintenance codes or ordinances.

(g) The property has code violations posing a severe and immediate health or safety threat and has not been substantially rehabilitated within one (1) year after the receipt of notice to rehabilitate from the appropriate code enforcement agency or final determination of any appeal, whichever is later.

(2) Definition of "affordable rents."

Note: Grantees may use the definition they have adopted

for their CDBG program but should review their existing definition to ensure compliance with NSP program -specific requirements such as continued affordability

Response:

2. Definition of "Affordable Rents"

For the purpose of the NSP grant, affordable rents will be defined as follows: "The rent does not exceed 30% of the annual income of a family, whose income equals 50% of the median income of the area as determined by HUD, with adjustments for smaller and larger families.

(The City of Detroit is adopting its "HOME Program Rent Limits)

(3) Describe how the grantee will ensure continued affordability for NSP assisted housing.

Response:

The City of Detroit, as part of the NSP requirement, for the "for-sale" property, "rental units" and "lease-to-own" properties will require a "deed restriction" and/or "affordable housing restriction" that will mandate and require compliance during the continued period of affordability, described in the City of Detroit's NSP requirements, policies and procedures.

In addition, the continued affordability compliance will be a part of any Development Agreement implemented between the City and the Developer/Non-profit owner.

(4) Describe housing rehabilitation standards that will apply to NSP assisted activities.

Response:

The City of Detroit, Planning and Development Department (P&DD) continually upgrades and enhances its "contractor rehabilitation "Performance Standards". The most recent City of Detroit NSP 12/08

35

revision was completed October 2008, which incorporated "Green Building" communities recommendations and standards and "Energy Star" specifications and standards. In addition, the rehabilitation standards must address lead based paint, environmental standards and all local code requirements. Energy Star specifications and standards exceed the Model Energy Codes (MEC), published by the Council of American Building Officials. (Each Developer will be provided a copy of the revised 2008 Contractor Performance Standards and it will also be listed on the P&DD's website.)

## Low Income Targeting:

### LOW INCOME TARGETING

Identify the estimated amount of funds appropriated or otherwise made available under the NSP to be used to purchase and redevelop abandoned or foreclosed upon homes or residential properties for housing individuals or families whose income do not exceed 50% of area median income: \$ 11,784,422.50

Note: At least 25% of funds must be used for housing individuals and families whose incomes do not exceed 50 percent of area median income.

Response:

The City of Detroit will use at least \$11,784,422.50 of the NSP grant and 25% of any program income received to provide subsidy assistance to offset acquisition and construction/rehabilitation costs, of single family and multi-family residential properties for households whose incomes do not exceed 50% of Area Median Income (AMI). The City will issue a public Notice of Funding Availability (NOFA) to eligible for-profit and non-profit developers and sponsors to submit projects that are "ready to go" for NSP consideration and funding approval. Section 8 certificates may also be available to targeted low-income rental



households.

## Acquisition and Relocation:

### ACQUISITIONS & RELOCATION

The City of Detroit is projecting to demolish 1,400 dwelling units that are < 80% of area median income. If so, include:

• The number of low- and moderate-income dwelling units—i.e., ≤ 80% of area median income. The NSP program includes two low- and moderate-income requirements at section 2301(f)(3)(A) that supersede existing CDBG income qualification requirements. NSP allows the use of only the low- and moderate income National Objective.

All NSP funding will be spent on individuals and families at or below 120 percent of the area median income. At least 25 percent of appropriated funds must be spent on housing for individuals or families with incomes that do not exceed 50% AMI. For the purposes of NSP an activity may meet the HERA low- and moderate income national objective if the assisted activity:

o provides or improves permanent residential structures that will be occupied by a

household whose income is at or below 120 percent of area median income (LMMH);

As a projection, we will demolish 1,400 units. However, the physical inspection

median income—reasonably expected to be demolished or converted as a direct result of NSP-assisted activities.

and/ or appraisal will ultimately, determine the actual numbers. The cost to rehabilitate the property and the likelihood of it being sold in the existing market conditions will be the criteria

Response:

Background

Indicate whether grantee intends to demolish or convert any low- and moderate-income dwelling units (i.e., ≤ 80% of area median income).

o serves an area in which at least 51 percent of the residents have incomes at or below 120 percent of area median income (LMMJ);

o creates or retains jobs for persons whose household incomes are at or below 120 percent of median income (LMMJ); or

o serves a limited clientele whose incomes are at or below 120 percent of area median income (LMMC).

Property acquisition activities are dependent on the national objective met by the subsequent reuse of the property. Activities identified by the City of Detroit will comply with a national objective as follows:

o Acquisition for rehabilitation structures will meet the LMMH national objective

o Acquisition for demolition possible green spaces or land bank will meet the LMMJ

national objective

o Acquisition for land bank use will meet the LMMJ national objective<sup>1</sup>

<sup>1</sup> Acquisition and management activities of the land bank may provide sufficient benefit to an area generally to meet a national objective (LMMJ) prior to final disposition of the banked property. HUD notes that the grantee must determine the actual service area benefiting from a land bank's activities, in accordance with the regulations. The Land bank may not hold a property for more than 10 years without obligating the property for a specific, eligible redevelopment of that property in accordance with NSP requirements.

## Public Comment:

The City of Detroit posted a notice in the newspaper November 5, 2008 announcing the Neighborhood Stabilization Program (NSP) funds allocated to Detroit and the substantial amendment to the Consolidated Plan. A revision was also posted on November 19, 2008 to correct a typo regarding the website. We took citizen comments into consideration and worked with the Detroit City Council and their staff to decide the best use of NSP funds. We modified the allocation amounts and added some additional activities based on comments from citizens and City Council. However, some of the comments did not apply to NSP and others were not eligible. The City of Detroit conducted community level meetings to obtain additional citizen input regarding program implementation. Meeting dates, requests for proposals, and program updates were posted on the Detroit website as well as any amendments. A summary of the comments received from our NSP website during the comment period is summarized in the substantial amendment. The City of Detroit received 119 comments regarding demolition, historic structures, location questions, suggested projects, use of NSP funding, tax questions and miscellaneous comments.



Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$47,137,690.00
Total Budget	\$0.00	\$47,137,690.00
Total Obligated	\$0.00	\$47,137,690.00
Total Funds Drawdown	\$904,985.14	\$27,623,994.63
Program Funds Drawdown	\$904,985.14	\$27,623,994.63
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,318,507.58	\$27,623,994.63
Match Contributed	\$0.00	\$0.00

## Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		0.00%
Overall Benefit Percentage (Actual)		0.00%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$7,070,653.50	\$0.00
Limit on Admin/Planning	\$4,713,769.00	\$276,434.17
Limit on State Admin	\$0.00	\$276,434.17

## Progress Toward Activity Type Targets

## Progress Toward National Objective Targets

National Objective	Target	Actual
NSP Only - LH - 25% Set-Aside	\$11,784,422.50	\$19,562,764.00

## Overall Progress Narrative:

The following activity took place during the quarter:

Acquisition

During the quarter there were no acquisition funds drawn down.

Acquisition-Land Bank

Since August 2010, the Detroit Land Bank Authority (DLBA) has been acquiring foreclosed, vacant, abandoned houses from sellers including Fannie Mae, HUD, and private banks through the National Community Stabilization Trust's First Look Program. The DLBA purchases houses on tipping point blocks within NSP1 neighborhoods in an effort to stabilize neighborhood real estate markets.

Total # Units Under Contract to Purchase: 0

Total # Units Purchased During Quarter: 0



- During the most recent QPR, the DLBA: Continued to land bank foreclosed houses throughout NSP1 areas
- Conducted weekly inspections and routine property maintenance on all houses
- Completed a tentative disposition schedule for 25 houses to be rehabilitated pending approval by P&DD

**Disposition-Land Bank**

As part of its land banking disposition strategy, the DLBA ensures all properties remain boarded and secured through weekly inspections and also provide routine property maintenance. The DLBA is developing a disposition sales strategy and program that will be user-friendly to homebuyers who want to make a home in one of our land banked houses.

Pending P&DD approval, the disposition program is scheduled to begin as soon as May 2012 when the DLBA will begin the rehabilitation of approximately 25 houses in the East English Village and Boston Edison areas. The DLBA will continue to maintain its remaining NSP1 inventory while determining alternative disposition options for those homes outside of the East English Village and Boston Edison areas.

- During the most recent QPR, the DLBA: Continued to land bank foreclosed houses throughout NSP1 areas
- Conducted weekly inspections and routine property maintenance on all houses
- Completed a tentative disposition schedule for 25 houses to be rehabilitated pending approval by P&DD

**Demolition**

During the quarter demolition there were no demolition funds drawn down. The City expects to begin demolishing properties with remaining funds in the upcoming quarter.

**Administration**

Administrative draw downs totaled \$11,494 during the quarter. Payments covered technical staffing costs and advertising.

**New Construction**

Paradise Valley Estates LLC loan closing payment of \$13,894.50.

**Rehabilitation (UPDATE)**

**Manna Development:**

- Rental project for rehab of 2 four-unit multi-family buildings in Grand River/Greenfield neighborhood. 70% construction complete. Some vandalism and minor theft.

**NewCenter Square LDHALP:**

- Rental project for rehab of a 49 unit apartment building in the North Central neighborhood. Construction not yet started.

**Phoenix Communities:**

- Rental project of rehab of a 17 unit multifamily building in an emerging neighborhood. Construction is 100% complete. Have waitlist of tenants. All units will be rented to those at 50% and below the AMI. Developer waiting to modify affordable housing restrictive covenant documents to reflect that housing needs to serve 55 and older.

:

## Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
9999, Restricted Balance	\$0.00	\$0.00	\$0.00



NSP-01, NSP Acquisition	\$132,792.18	\$2,963,462.00	\$2,120,119.05
NSP-02, NSP Disposition	\$208,669.13	\$3,897,695.00	\$1,267,376.38
NSP-03, NSP-Public Improvements	\$0.00	\$0.00	\$0.00
NSP-04, NSP Demolition	\$0.00	\$16,000,000.00	\$15,160,929.20
NSP-10, NSP Administration	\$11,494.00	\$4,713,769.00	\$276,434.17
NSP-12, NSP New Construction	\$13,894.50	\$4,578,000.00	\$4,254,649.70
NSP-14, NSP Rehabilitation	\$538,135.33	\$14,984,764.00	\$4,544,486.13



## Activities

**Grantee Activity Number:** 01 NSP Acq  
**Activity Title:** Acquisition

**Activity Category:**

Acquisition - general

**Project Number:**

NSP-01

**Projected Start Date:**

07/01/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

NSP Acquisition

**Projected End Date:**

03/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Detroit Planning & Dev Dept

**Overall**

	Jan 1 thru Mar 31, 2012	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$661,157.00
<b>Total Budget</b>	\$0.00	\$661,157.00
<b>Total Obligated</b>	\$0.00	\$661,157.00
<b>Total Funds Drawdown</b>	\$0.00	\$318,497.00
<b>Program Funds Drawdown</b>	\$0.00	\$318,497.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$318,497.00
City of Detroit Planning & Dev Dept	\$0.00	\$318,497.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Vacant, abandoned or foreclosed property will be acquired in the nine target areas for rehabilitation, demolition or redevelopment including new construction

**Location Description:**

location to be determined in the 9 target areas

**Activity Progress Narrative:**

Acquisition  
 During the quarter there were no acquisition funds drawn down.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Properties</b>	0	0/350





## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/350	0
# Owner Households	0	0	0	0/0	0/0	0/175	0
# Renter Households	0	0	0	0/0	0/0	0/175	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Grantee Activity Number:** 01A NSP ACQ

**Activity Title:** Landbank Acquisition

**Activity Category:**

Acquisition - general

**Project Number:**

NSP-01

**Projected Start Date:**

09/01/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

NSP Acquisition

**Projected End Date:**

03/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Detroit Land Bank

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2012**

N/A

**To Date**

\$2,302,305.00

**Total Budget**

\$0.00

\$2,302,305.00

**Total Obligated**

\$0.00

\$2,302,305.00

**Total Funds Drawdown**

\$132,792.18

\$1,801,622.05

**Program Funds Drawdown**

\$132,792.18

\$1,801,622.05

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$546,314.62

\$1,801,622.05

City of Detroit Land Bank

\$546,314.62

\$1,801,622.05

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

The Land Bank will acquire abandoned vacant or foreclosed properties for rehabilitation, demolition, redevelopment or new construction

**Location Description:**

The nine target areas.

**Activity Progress Narrative:**

Acquisition-Land Bank

Since August 2010, the Detroit Land Bank Authority (DLBA) has been acquiring foreclosed, vacant, abandoned houses from sellers including Fannie Mae, HUD, and private banks through the National Community Stabilization Trust's First Look Program. The DLBA purchases houses on tipping point blocks within NSP1 neighborhoods in an effort to stabilize neighborhood real estate markets.

Total # Units Under Contract to Purchase: 0

Total # Units Purchased During Quarter: 0

- During the most recent QPR, the DLBA: Continued to land bank foreclosed houses throughout NSP1 areas
- Conducted weekly inspections and routine property maintenance on all houses
- Completed a tentative disposition schedule for 25 houses to be rehabilitated pending approval by P&DD



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/50

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/50
# of Singlefamily Units	0	0/50

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/50	0/0	0/50	0
# Owner Households	0	0	0	0/25	0/0	0/25	0
# Renter Households	0	0	0	0/25	0/0	0/25	0

## Activity Locations

Address	City	County	State	Zip	Status / Accept
2000 Atkinson	Detroit		Michigan	48206-	Not Validated / N
14901 E. State Fair	Detroit		Michigan	48205-	Not Validated / N
18070 Strasburg	Detroit		Michigan	48205-	Not Validated / N
17397 Monica	Detroit		Michigan	48221-	Not Validated / N
17334 Santa Rosa	Detroit		Michigan	48221-	Not Validated / N
720 Virginia Park	Detroit		Michigan	48202-	Not Validated / N
17140 Prest	Detroit		Michigan	48235-	Not Validated / N
115 Chicago	Detroit		Michigan	48202-	Not Validated / N
5811 Grayton	Detroit		Michigan	48224-	Not Validated / N
5737 Grayton	Detroit		Michigan	48224-	Not Validated / N
1485 Chicago	Detroit		Michigan	48206-	Not Validated / N
17881 Teppert	Detroit		Michigan	48234-	Not Validated / N
3501 Devonshire	Detroit		Michigan	48224-	Not Validated / N
19219 Alcoy	Detroit		Michigan	48205-	Not Validated / N
5250 Bishop	Detroit		Michigan	48224-	Not Validated / N
16559 Wisconsin	Detroit		Michigan	48221-	Not Validated / N
5301 Harvard	Detroit		Michigan	48224-	Not Validated / N
2224 W. Boston Blvd	Detroit		Michigan	48206-	Not Validated / N
5730 Audubon	Detroit		Michigan	48224-	Not Validated / N
1187 Edison	Detroit		Michigan	48206-	Not Validated / N
4708 Buckingham	Detroit		Michigan	48224-	Not Validated / N
4405 Somerset	Detroit		Michigan	48224-	Not Validated / N
13640 Collingham	Detroit		Michigan	48205-	Not Validated / N
18631 Albion	Detroit		Michigan	48234-	Not Validated / N
5109 Kensington	Detroit		Michigan	48224-	Not Validated / N



18005 Wisconsin	Detroit	Michigan	48221-	Not Validated / N
4204 Buckingham	Detroit	Michigan	48224-	Not Validated / N
4707 Nottingham	Detroit	Michigan	48224-	Not Validated / N
17330 Appoline	Detroit	Michigan	48235-	Not Validated / N
18401 Teppert	Detroit	Michigan	48234-	Not Validated / N
6857 Abington	Detroit	Michigan	48228-	Not Validated / N
17616 Beland	Detroit	Michigan	48234-	Not Validated / N
4177 Audobon	Detroit	Michigan	48224-	Not Validated / N
17570 Ohio	Detroit	Michigan	48221-	Not Validated / N
9389 Penrod	Detroit	Michigan	48228-	Not Validated / N
18411 Shiawassee	Detroit	Michigan	48219-	Not Validated / N
12012 Wayburn	Detroit	Michigan	48224-	Not Validated / N
15035 Minock	Detroit	Michigan	48223-	Not Validated / N
1756 W. Boston Blvd	Detroit	Michigan	48206-	Not Validated / N
11637 Lansdowne	Detroit	Michigan	48224-	Not Validated / N
10014 Minock	Detroit	Michigan	48228-	Not Validated / N
5266 Grayton	Detroit	Michigan	48224-	Not Validated / N
4722 Avery	Detroit	Michigan	48208-	Not Validated / N
1717 W.Boston Blvd	Detroit	Michigan	48206-	Not Validated / N
20283 Pelkey	Detroit	Michigan	48205-	Not Validated / N
4861 Berkshire	Detroit	Michigan	48224-	Not Validated / N
4690 Devonshire	Detroit	Michigan	48224-	Not Validated / N
16591 Bentler	Detroit	Michigan	48219-	Not Validated / N
5958 Yorkshire	Detroit	Michigan	48224-	Not Validated / N
5239 Three Mile Dr.	Detroit	Michigan	48224-	Not Validated / N
4196 Buckingham	Detroit	Michigan	48224-	Not Validated / N
15800 Bringard Dr.	Detroit	Michigan	48205-	Not Validated / N
16214 Manning	Detroit	Michigan	48205-	Not Validated / N
16477 Collingham	Detroit	Michigan	48205-	Not Validated / N
19445 Yonka	Detroit	Michigan	48234-	Not Validated / N
19586 Westphalia	Detroit	Michigan	48205-	Not Validated / N
16585 Burt Rd	Detroit	Michigan	48219-	Not Validated / N
17573 Prairie	Detroit	Michigan	48221-	Not Validated / N
2215 Longfellow	Detroit	Michigan	48206-	Not Validated / N
2460 Atkinson	Detroit	Michigan	48206-	Not Validated / N
9530 St. Marys	Detroit	Michigan	48227-	Not Validated / N
7419 Memorial	Detroit	Michigan	48228-	Not Validated / N
4611 Berkshire	Detroit	Michigan	48224-	Not Validated / N
3640 Beaconsfield	Detroit	Michigan	48224-	Not Validated / N
9971 Balfour	Detroit	Michigan	48224-	Not Validated / N
1223 Edison	Detroit	Michigan	48206-	Not Validated / N
8055 Bliss	Detroit	Michigan	48234-	Not Validated / N
2224 Chicago	Detroit	Michigan	48206-	Not Validated / N



11774 Engleside	Detroit	Michigan	48205-	Not Validated / N
571 E.Grand Blvd	Detroit	Michigan	48211-	Not Validated / N
17341 Washburn	Detroit	Michigan	48221-	Not Validated / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>02a NSP Disp</b>
<b>Activity Title:</b>	<b>Landbank Disposition</b>

**Activity Category:**

Disposition

**Activity Status:**

Under Way

**Project Number:**

NSP-02

**Project Title:**

NSP Disposition

**Projected Start Date:**

09/01/2009

**Projected End Date:**

03/30/2013

**Benefit Type:**

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

City of Detroit Land Bank

**Overall**

	<b>Jan 1 thru Mar 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$3,897,695.00
<b>Total Budget</b>	\$0.00	\$3,897,695.00
<b>Total Obligated</b>	\$0.00	\$3,897,695.00
<b>Total Funds Drawdown</b>	\$208,669.13	\$1,267,376.38
<b>Program Funds Drawdown</b>	\$208,669.13	\$1,267,376.38
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$208,669.13	\$1,267,376.38
City of Detroit Land Bank	\$208,669.13	\$1,267,376.38
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Land Bank will maintain vacant, foreclosed, and abandoned NSP properties pending disposition, including legal services, financial services, appraisals, surveys and transfer costs

**Location Description:**

Nine Target areas

**Activity Progress Narrative:**

**Disposition-Land Bank**

As part of its land banking disposition strategy, the DLBA ensures all properties remain boarded and secured through weekly inspections and also provide routine property maintenance. The DLBA is developing a disposition sales strategy and program that will be user-friendly to homebuyers who want to make a home in one of our land banked houses.

Pending P&DD approval, the disposition program is scheduled to begin as soon as May 2012 when the DLBA will begin the rehabilitation of approximately 25 houses in the East English Village and Boston Edison areas. The DLBA will continue to maintain its remaining NSP1 inventory while determining alternative disposition options for those homes outside of the East English Village and Boston Edison areas.

- During the most recent QPR, the DLBA: Continued to land bank foreclosed houses throughout NSP1 areas
- Conducted weekly inspections and routine property maintenance on all houses
- Completed a tentative disposition schedule for 25 houses to be rehabilitated pending approval by P&DD



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/200

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/200
# of Singlefamily Units	0	0/200

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** 04 NSP Demolition

**Activity Title:** Demolition

**Activity Category:**

Clearance and Demolition

**Project Number:**

NSP-04

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

NSP Demolition

**Projected End Date:**

03/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Detroit Buildings & Safety Eng

**Overall**

	<b>Jan 1 thru Mar 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$16,000,000.00
<b>Total Budget</b>	\$0.00	\$16,000,000.00
<b>Total Obligated</b>	\$0.00	\$16,000,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$15,160,929.20
<b>Program Funds Drawdown</b>	\$0.00	\$15,160,929.20
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$15,160,929.20
City of Detroit Buildings & Safety Eng	\$0.00	\$15,160,929.20
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Demolish blighted and abandoned structures

**Location Description:**

within the 9 NSP1 locations

**Activity Progress Narrative:**

Demolition

During the quarter demolition there were no demolition funds drawn down. The City expects to begin demolishing properties with remaining funds in the upcoming quarter.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	3046/1600

<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
<b>Total</b>	<b>Total</b>





# of Housing Units	0	1567/1600
# of Singlefamily Units	0	1567/1600

## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	0	434343	0.00

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Michigan	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 10 NSP Admin

**Activity Title:** Administration

**Activity Category:**

Administration

**Project Number:**

NSP-10

**Projected Start Date:**

10/01/2008

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

NSP Administration

**Projected End Date:**

03/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Detroit Planning & Dev Dept

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2012**

N/A

**To Date**

\$4,713,769.00

**Total Budget**

\$0.00

\$4,713,769.00

**Total Obligated**

\$0.00

\$4,713,769.00

**Total Funds Drawdown**

\$11,494.00

\$276,434.17

**Program Funds Drawdown**

\$11,494.00

\$276,434.17

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$11,494.00

\$276,434.17

City of Detroit Planning & Dev Dept

\$11,494.00

\$276,434.17

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Administration and management of the NSP program

**Location Description:**

**Activity Progress Narrative:**

Administration

Administrative draw downs totaled \$11,494 during the quarter. Payments covered technical staffing costs and advertising.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 12 NSP New Construction

**Activity Title:** New Construction

**Activity Category:**

Construction of new housing

**Project Number:**

NSP-12

**Projected Start Date:**

07/01/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

NSP New Construction

**Projected End Date:**

03/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Detroit Planning & Dev Dept

**Overall**

	<b>Jan 1 thru Mar 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$4,578,000.00
<b>Total Budget</b>	\$0.00	\$4,578,000.00
<b>Total Obligated</b>	\$0.00	\$4,578,000.00
<b>Total Funds Drawdown</b>	\$13,894.50	\$4,254,649.70
<b>Program Funds Drawdown</b>	\$13,894.50	\$4,254,649.70
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$13,894.50	\$4,254,649.70
City of Detroit Planning & Dev Dept	\$13,894.50	\$4,254,649.70
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Affordable housing projects will be developed for sale, rent, or lease-purchase

**Location Description:**

**Activity Progress Narrative:**

New Construction

Paradise Valley Estates LLC loan closing payment of \$13,894.50.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b>#Units with solar panels</b>	0	0/0
<b>#Low flow toilets</b>	0	0/168
<b>#Low flow showerheads</b>	0	0/168
<b>#Units with bus/rail access</b>	0	0/168
<b>#Units exceeding Energy Star</b>	0	0/0



#Sites re-used	0	0/0
#Units $\geq$ other green	0	0/168
Activity funds eligible for DREF (Ike	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/168
# of Multifamily Units	0	0/168

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/168	0
# Renter Households	0	0	0	0/0	0/0	0/168	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 14 NSP Rehab

**Activity Title:** Rehabilitation

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

NSP-14

**Projected Start Date:**

07/01/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

NSP Rehabilitation

**Projected End Date:**

03/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Detroit Planning & Dev Dept

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2012**

**To Date**

N/A

\$14,984,764.00

**Total Budget**

\$0.00

\$14,984,764.00

**Total Obligated**

\$0.00

\$14,984,764.00

**Total Funds Drawdown**

\$538,135.33

\$4,544,486.13

**Program Funds Drawdown**

\$538,135.33

\$4,544,486.13

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$538,135.33

\$4,544,486.13

City of Detroit Planning & Dev Dept

\$538,135.33

\$4,544,486.13

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation of single and multi-family rentals and lease-purchase will benefit individuals/families at or below 50% AMI. 212 total units of single and multi-family housing estimated: 83% or 118 units of single-family housing estimated. 17% or 94 units of multi-family housing estimated

**Location Description:**

**Activity Progress Narrative:**

Rehabilitation (UPDATE)

Manna Development:

· Rental project for rehab of 2 four-unit multi-family buildings in Grand River/Greenfield neighborhood. 70% construction complete. Some vandalism and minor theft.

NewCenter SquareLDHALP:

· Rental project for rehab of a 49 unit apartment building in the North Central neighborhood. Construction not yet started.

PhoenixCommunities:

· Rental project of rehab of a 17 unit multifamily building in an emerging neighborhood. Construction is 100% complete.

Have waitlist of tenants. All units will be rented to those at 50% and below the AMI. Developer waiting to modify affordable housing restrictive covenant documents to reflect that housing needs to serve 55 and older.



## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		0/212	
#Energy Star Replacement Windows	0		0/212	
#Additional Attic/Roof Insulation	0		0/118	
#High efficiency heating plants	0		0/212	
#Efficient AC added/replaced	0		0/212	
#Replaced thermostats	0		0/212	
#Replaced hot water heaters	0		0/212	
#Light Fixtures (indoors) replaced	0		0/212	
#Light fixtures (outdoors) replaced	0		0/212	
#Refrigerators replaced	0		0/100	
#Clothes washers replaced	0		0/94	
#Dishwashers replaced	0		0/212	
#Units with solar panels	0		0/0	
#Low flow toilets	0		0/212	
#Low flow showerheads	0		0/212	
#Units with bus/rail access	0		0/212	
#Units exceeding Energy Star	0		0/10	
#Sites re-used	0		0/0	
#Units & other green	0		0/94	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/212	
# of Multifamily Units	0		0/94	
# of Singlefamily Units	0		0/118	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/212	0
# Owner Households	0	0	0	0/0	0/0	0/118	0
# Renter Households	0	0	0	0/0	0/0	0/94	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

---

